EXTENSION OF TIME PROPOSAL

1	Name of work	Emergency Grants in Ward No. 07. Byatarayanapura
2	Amount of Work Portion	2286604.70
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	B.M. Munirazu.
5	Agreement No.	32 | 19-20 1.7.19
6	No. and date under which work order issued	32 | 19-20 1.7.19
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	Enclosed.
9	Date of receipt of application in the sub division office	31.9.19
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	~~Nil~~ 50 %
12	Work carried out during 1st extension	Nil —
13	Work carried out during 2nd extension	Nil —
14	Time now applied for	40 Days
15	Date of recommending time limit applied for	1.9.19 - 10.10.19
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	10.10.19
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	- Yes -
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 20/ day Fine may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92